

COMPLETION REPORT

- Name of Work : Improvements & Asphalting to Nrupatunga road & Krishne gowda Layout Main & cross road in Dasarahalli ward No 15
2. Sanctioned Estimate No. & Dt : *EE/DD/TS/201/13-14 Dt: 30/10/13*
3. Head of Account which is Chargeable : *P. Code no. 1771*
4. Work Order No. & Dt : *EE/DD/60/79/14-15 Date: 26/06/14*
5. Name of Contractor : **R. MANGAL RAJ**
- 6a. Time stipulated for completion of work : *90 dys*
- b. Delay in execution of work : *--*
7. Measurement recorded in : M.B. No. *1709/12-13*
8. Check measurement of the Asst. : M.B. No. *1709/12-13* Page No. *39 To 44*
- Asst. Exe. Eng. / Exe. Eng. : Page No. *39 To 44*
9. Name of the Office / Official : *AEE (ESD)*
- incharge of the work :
10. a) Asst. Engineer : *Sri M. C. Vardachari AR*
- b) Asst. Exe. Engineer : *Sri. Ravindhar AEE*

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
19.96	<i>19,81,350/-</i> <i>1976820 = 0</i>	-	<i>8,200/-</i> <i>19180 = 0</i>

- 1) Certified that the above work has been completed within the stipulated time noted in the work order.
- 2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
- 3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

[Signature]
ASST. ENGINEER

[Signature]
ASST. EXECUTIVE ENGINEER

SUBDIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬಾಂಗಲೂರು, ಬೆಂಗಳೂರು - 560 073

[Signature]
EXECUTIVE ENGINEER
ACCOUNTS SUPTD.
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

[Signature]
ಮುಖ್ಯ ಅಭಿಯಂತ್ರಕರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ